

Activity ID	Activity Name	Dur	Start	Finish	2025											
					ec											
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct		
Mexico Beach Restoration Project, City of Mexico Beach		111	30-Dec-24 A	20-Apr-25												
Administration		111	30-Dec-24 A	20-Apr-25												
A1000	NTP	0	30-Dec-24 A		◆ NTP, 30-Dec-24 A											
A1010	Preconstruction Submittals Cont'	21	30-Dec-24 A	20-Jan-25 A	■ Preconstruction Submittals Cont'											
A1020	End Project	0		20-Apr-25*	◆ End Project,											
Mobilization		33	03-Jan-25 A	05-Feb-25 A												
A0001b	Pipeline Corridor/ Beach Survey, Pre-Dredging Setup, etc.	18	03-Jan-25 A	21-Jan-25 A	■ Pipeline Corridor/ Beach Survey, Pre-Dredging Setup, etc.											
A0001c	Shore Work (Rec. Yellow Equip/Trucks, Lay Landing Pipe, etc.)	29	07-Jan-25 A	05-Feb-25 A	■ Shore Work (Rec. Yellow Equip/Trucks, Lay Landing Pipe,											
A0001a	Marine Towing/Waterside Work (Rec. Subline Rafts, Lay PL, etc.)	24	12-Jan-25 A	05-Feb-25 A	■ Marine Towing/Waterside Work (Rec. Subline Rafts, Lay P											
A0009a	Mobilize In Line Sand Screening	4	14-Jan-25 A	18-Jan-25 A	■ Mobilize In Line Sand Screening											
A0001d	Mobilize Hydraulic Dredge	7	29-Jan-25 A	05-Feb-25 A	■ Mobilize Hydraulic Dredge											
Dredging/Beachfill		85	04-Jan-25 A	30-Mar-25 A												
A1050	BD/AD Surveys	85	04-Jan-25 A	30-Mar-25 A	■ BD/AD Surveys											
A0005	Sand Fence/ Debris Removal	53	12-Jan-25 A	06-Mar-25 A	■ Sand Fence/ Debris Removal											
A0007	Beach & Dune Fill Placement	47	05-Feb-25 A	24-Mar-25 A	■ Beach & Dune Fill Placement											
A0006	West Dune Fill Placement-Truck Haul Material & Shape Dune	22	12-Feb-25 A	06-Mar-25 A	■ West Dune Fill Placement-Truck Haul Material & Sh											
Subcontractor Work		68	05-Feb-25 A	14-Apr-25												
A1012	Sand Screening & Rock Disposal	47	05-Feb-25 A	24-Mar-25 A	■ Sand Screening & Rock Disposal											
A0008	Turbidity Monitoring	47	05-Feb-25 A	24-Mar-25 A	■ Turbidity Monitoring											
A0015	Dune Planting	27	18-Mar-25 A	14-Apr-25	■ Dune Planting											
A0016	Beach Tilling/Scarp Adjustment/FInal Dressing	1	01-Apr-25 A	02-Apr-25 A	■ Beach Tilling/Scarp Adjustment/FInal Dressing											
Demobilization		27	24-Mar-25 A	20-Apr-25												
A0001aa	Waterside Work (Pickup PL, Prep Rafts, etc.)/Towing Out	24	24-Mar-25 A	17-Apr-25	■ Waterside Work (Pickup PL, Prep Rafts, et											
A0001bb	Salary Labor/Wrapping Up Project, Closeout Submittals, Final Insp	27	24-Mar-25 A	20-Apr-25	■ Salary Labor/Wrapping Up Project, Close											
A0009b	Demobilize In Line Sand Screening	4	24-Mar-25 A	28-Mar-25 A	■ Demobilize In Line Sand Screening											
A0001cc	Shore Work (Demob Yellow Equip/Pickup Shore Pipes, etc.)	14	25-Mar-25 A	08-Apr-25	■ Shore Work (Demob Yellow Equip/Pickup S											
A1100	Final Inspection	0		15-Apr-25	◆ Final Inspection,											

■ Remaining Level of Effort
 ■ Actual Work
 ■ Critical Remaining Work
■ Actual Level of Effort
 ■ Remaining Work
 ◆ Milestone